

Review is only for general conformance with the design concept of the project and general compliance with the requirements of the contract documents. Any action shown is subject to the requirements of the plans and specifications. Contractor's responsibilities include, but are not limited to actual dimensions which shall be confirmed and correlated at the job site; preferred fabrication processes and techniques of construction; coordination of the contractor's work with that of all other trades; and the satisfactory performance of the contractor's work.

By: S. #27 Date: 7/6/22




The Contractor shall designate the lane for one way traffic heading northbound (or southbound, eastbound, westbound) as specified during construction hours only with flag person at each end of the intersection to control the flow of traffic. The Contractor shall set up construction signs according to the approved traffic detour plans as deemed necessary and shall install/remove or cover/uncover the signs on a daily basis. Local access must be maintained at all times.

Revisions				
No.	Revisions	By	Date	Appr.



Key Plan

Engineer Of Record:
PHIL MIESZKOWSKI, PE

DESIGN DOCUMENTS
TEMPORARY TRAFFIC CONTROL

Sheet Title
TCP FOR CONCRETE STREET BASE REPAIR
ON MIRABEL AVE FROM COSO AVE TO
SHOTWELL ST - SOUTH SIDE - SHEET 7 OF
46

BCI Job	146	
Drwn By	PM	
Chckd By	PM	Sheet
Issue Date	05/20/2022	TCP-049

49, 5/20/2022 1:36:50 PM